

Minutes of Pre-bid meeting for Establishment of DATA Center at BBR Building

In compliance to KPPRA Act 24(6) and KPPRA Rules 37(10) a Pre Bid Meeting for Data Center under single stage Two Envelopes methods of KPPRA was held on October 03, 2019. In presence of the following.

01. Mr. Allah Bakhsh	In charge Procurement	Chairman
02. Mr. Farhat Abbas	Manager IT Procurement	Member
03. Mr. Irfan Afridi	Officer Finance Division	Member
04. Mr. Uneeb Nayyar	Officer Audit Division	Member
05. Mr. Asif Iqbal	Manger IT infrastructure IT	Invitee
06. Mr. Shaikh Rajab Ali	Manger Data Center	Invitee
07. Mr. Umer Asgher	IT Procurement Coordinator	Invitee

Following representative of Vendor attended the meeting:

01. Amir Salman	CNS Engineering
02. Zapar Khan	CNS Engineering
03. M. Sohail Khalid	PTCL
04. Faiz Alam	PTCL
05. Walayat Ullah	PTCL
06. Khalid-ur-Rehman	Silicon Technologies
07. Imran Raheem	Premier Systems
08. Jawad Abbasi	S.I. Global Solution
09. Adnan Ali Khan	Techaccess Pak
10. Nusir Abbasi	Techaccess Pak
11. Sikandeer Jamshed	APC

CNS Engineering question about the weightage of 70% and 80 % in the RFP.

Mr. Asif and Mr. Rajab sab replied that 70% marking for minimum eligibility criteria for technical qualification whereas 80 % weightage for technical and 20 % weightage for Financial

CNS Engineering question about 10% of Performance Guarantee in the tender document.

Mr. Allah Bakhsh sab replied that after successful bidder selected call deposited will be returns and company had to provide 10% of bank performance guarantee because data center is large amount project of the bank.


Premier System question about Hot and Cool setup in the data center.

Mr. Asif Iqbal and Mr. Rajab Ali replied that the vendor should have proper planning on the Hot and cooling setup in the Data center location.

S.I Global suggest smart solution for the HOT and Cooling system in data center.

Mr. Rajab Ali replied that the smart solution is not effective and have issue during the performance of the data center.

S.I. global in quarried about rack in data center.



Mr. Asif Iqbal and Mr. Rajab Ali replied detail about the rack setting and location. Total number of 7 Rack should be provided by Vendor. 01 for UPS 04 no's of Rack for conventional Server, 02 no's for High Density (H.D). They also explained that vendor should be provide proper cooling plain for rack.

PTCL asked about the load capacity size of rack in the data center.

Mr. Asif and Rajab Ali replied that in Data center 6 Number of Rack with 42U size along wih 02 H.D rack with combination of 04 conventional racks. Mr. Asif also informed vendor to calculation of electrical load plain should properly and all vender should be providing the solution keeping in-view the future utilization.

PTCL Asked about reddened UPS for Data Center.

Mr. Asif Iqbal and Rajab Ali informed that it is compulsory for reddened UPS at Data center.

PTCL asked about Generator and Generator wiring.

Mr. Asif Iqbal and M. Rajab Ali replied that at currently data center will be energized by the BRR management Genset, whereas in future the same cabling will be re utilizes for BOK own Generator.

Tec access question about 2-year warranty and SLA.


Mr. Asif and Rajab Ali replied that vendor should provide 2-years comprehensive warranty with SLA.

Tec access asked About KPPRA registration.


Mr. Allah Bakhsh Sab replied that KPPRA registration is mandatory. Furthermore, explained that company should have Provincial Revenue Authority Registration as well, in which services is to be provided.

All representatives of the vendors were fully satisfied from replies and endorsed that they fully understand the bidding document.

Meeting concluded with thanks to all representatives of vendors and Members of the Procurement committee.




Farhat Abbas
Manager IT Procurement




Irfan Afridi
Officer Account




Uneeb Nayyar
Officer Audit




Asif Iqbal
Manager Infrastructure ITD



Shaikh Rajab Ali
Manager IT Data Center



Umer Asgher
IT Procurement Coordinator



Allah Bakhsh
Incharge Procurement



The Bank of Khyber

PRE BIDS MEETING FOR ESTABLISHMENT OF IT DATA CENTER Under Single Stage Two Envelopes method of KPPRA

Ref# PROC/IT/03/SEP/2019.

Date: 03-10-2019 Time: 10:30AM.

Vendors Attendance

#	Name	Company Name	Signature
1	AMIR SALMAN	CNS ENGINEERING	
2	ZAPAR KHAN	"	
3	M. Sohail Khalid	PTCL	
4	Faiz Alam	PTCL	
5	Walayat Ullah	PTCL	
6	Khalil-ur-Rehman	Silicon Technologies	
7	Iqbal Rehman	Premier Systems	
8	Jawad Abbasi	SI Global Solutions	
9	Adnan Ali Khan	Techaccess Pak	
10	Nasir Abbasi	Techaccess Pak	
11	SICANDER JAMSHED	APC	
12			
13			
14			
15			